BRUHAT BANGALORE MAHANAGARA PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENSION OF TIME

1	Name of Work	**Construction of Swimming pool at Amrutha Nagara Byatarayanapura Ward No:07**
2	Estimate cost/Amount	Rs.700.00 Lakhs
3	Name of Contractor	Sri.K.Somappa
4	Amount of Contract	Rs.70075262.09
5	Agreement No	12/2018-19
6	No and date underwhich the Work order has been issued	12/2018-19 Dated: 07-09-2018
7	Time Limit originally fixed for completion	350 days
8	Date of Application by the contractor for granting extension	29-09-2021
9	Date of Receipt of application in the sub division office	29-09-2021
10	Extension granting if any:	
	From	7/9/2018
	To	30-09-2021
11	Work carried out by the contractor during the original period stipulated in contract	30%
12	Work carried during the first period of extension	30%
13	Work Carried out during and Extension	40%
14	Time now applied for	16 months
15	Date of recommending time limit applied	31-01-2023
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done.	30%
18	Probable time required for completion of remaining work	31-01-2023

Scanned by TapScanner

19	Cost of work charged establishment charge on the work after the expiry of original period	-
20	Whether the notice as per clause has been issued	-
21	Report of Asst Executive Engineer	Work has been delay to Covid-19 and delaying Contractor payment
22	Recommendation of Executive Engineer	Time may be Extended upto 31-01-2023, Not imposing any penalty.

Assistant / Junior Engineer
Project Division, BBMP

Executive Engineer, Project Division
Yelahanka Zone, BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Asst. Executive Engineer
Project Division, BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Chief Engineer
Yelahanka Zone, BBMP

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by TapScanner